



---

## Reimagine Northfield High School Bond Referendum Projects | Construction Update No. 21 | Jan. 12, 2026

---

### Recent highlights

- Construction document development continues.
  - A digital copy of the final user group book has been provided to the district.
  - Wold will provide a printed copy once all user group input is finalized.
- The project oversight committee met on Jan. 5. The agenda included:
  - User group update - user group meetings are complete as of Jan. 8.
  - Wold and Knutson continue to evaluate and confirm potential cost efficiency options.
  - The updated traffic study was returned to the city for review. The city has provided feedback and Wold is working to incorporate their feedback into the site plan.
  - The site plan was submitted to the city's design review committee (DRC) on Dec. 18. The DRC review usually takes several weeks. The design team will then be invited to attend one of their meetings.
  - The team reviewed the project phasing.
  - The team reviewed document issuance, bidding, and permitting schedules.

### Upcoming meetings and discussions

- Monthly budget meetings are held between the district, Wold, and Knutson to keep the project on track.
- Project oversight committee meetings are held twice a month, as needed.
- Technology meetings are held twice a month.
- Wold and Knutson will present to the board at the Jan. 26 meeting.

### Community Information

- Community members can view information about the project, including images and the [video walkthrough of the reimagined Northfield High School](#), on the [district website](#).