



Reimagine Northfield High School Bond Referendum Projects | Construction Update No. 31 | September 14, 2026

Recent highlights

- Knutson Construction sends weekly project updates. These weekly updates are being posted to the [Reimagine Northfield High School website](#).
- Work continues across several areas of the site. The underground storm structure backfill and pavement sub-base preparation remain ongoing. Installation was completed of the underground conduits for parking lot lighting and fiber. Site fence relocation is progressing into its school-year phase. Concrete floor saw cutting and removal are in process in Area N (auxiliary gym and PE01).
- Crews worked the week of September 7 to complete the final parking lot grading and tolerancing and to pave the south parking lot with asphalt and stripe both the parking lot and the drive lane.
- To ensure student safety and a seamless experience during construction, the high school has implemented a specialized monitoring schedule for student arrivals and departures, allowing us to manage temporary building access effectively and keep our daily operations running smoothly.
- Excavation and soil corrections for the classroom addition, as well as concrete footing and foundation pre-install review are expected to begin this week.

Upcoming meetings and discussions

- District leadership and budget meetings are held twice a month between the district, Wold, and Knutson to keep the project on track.
- Project oversight committee meetings are held twice a month, as needed.

Community Information

- Community members can view information about the project, including images and the [video walkthrough of the reimaged Northfield High School](#), on the [district website](#).