



Reimagine Northfield High School Bond Referendum Projects | Construction Update No. 32 | September 28, 2026

Recent highlights

- Knutson Construction sends weekly project updates. These updates are being posted to the [Reimagine Northfield High School website](#).
- Soil corrections have been completed for the classroom addition and will start soon for the music addition and expanded gym. Footings and foundations for the classroom addition will continue for the next few weeks. Despite the recent rain, the overall project remains on track.
- Electrical work continues in the mechanical room, and new light poles are anticipated to be set in the parking lot later this week or early next week.
- An A-phone intercom system will be installed in early October to help staff manage temporary student access during drop off/pick up and can be adapted to future entry changes.
- Updated renderings of the building have been added to the [district website](#), reflecting changes made during the value engineering process. An updated video walkthrough is in the final production stages.
- Knutson Construction and school administration thank the community for their patience with traffic flow around the site.

Upcoming meetings and discussions

- District leadership and budget meetings are held twice a month between the district, Wold, and Knutson to keep the project on track.
- Project oversight committee meetings are held twice a month, as needed.

Community Information

- Community members can view information about the project on the [district website](#).