



Reimagine Northfield High School Bond Referendum Projects | Construction Update No. 33 | October 13, 2026

Recent highlights

- Knutson Construction sends weekly project updates. These updates are being posted to the [Reimagine Northfield High School website](#).
- Concrete footing and foundation work continues on the east side of the building. Soil corrections and excavations are ongoing on the west side of the building, and storm drain piping is being installed.
- Electrical work continues in the mechanical room, and demolition activities will start around Door 1 to allow access to the foundation below the vestibule. Work spaces will be blocked off to students and the public.
- Drilling has been completed or begun on four of the five geothermal wells, with work on the fifth well beginning soon. Once drilling wraps up, well development activities will start.
- While the rain we've experienced this fall has slowed down activities, Knutson Construction believes they can maintain their current schedule.
- Updated renderings and an updated video walkthrough of the building have been added to the [district website](#), reflecting changes made during the value engineering process. Videos have also been added to the website showing aerial views of the construction site.

Upcoming meetings and discussions

- District leadership and budget meetings are held twice a month between the district, Wold, and Knutson to keep the project on track.
- Project oversight committee meetings are held twice a month, as needed.

Community Information

- Community members can view information about the project on the [district website](#).