Reimagine Northfield High School Bond Referendum Projects | Construction Update No. 34 | October 26, 2026

Recent highlights

- Knutson Construction sends weekly project updates. These updates are being posted to the Reimagine Northfield High School website.
- Wold Architects has been meeting with user groups as part of the value engineering process. They continue to review and track the costs of the project as it moves forward.
- Construction is moving forward with concrete work on the classroom addition side and will continue for several weeks. Storm drainage is being rerouted for the music addition. Precast concrete panels will begin to be installed on the classroom addition in late November and early December. Concrete work for the music addition will start later this week, and the precast concrete panels will start to be installed in late November.
- A fire hydrant was installed in the northeast parking lot, and a light has been installed near Door 10 to help better illuminate the walkway.
- All five geothermal wells have been drilled. The lateral piping will be connected next. Well development is ongoing: the process of well development involves flushing out each well until the water runs clear.
- Tours were given to the project oversight and core planning teams of the geothermal well system on October 20, and to the Rotary Club on October 21. The Darcy team and Ryan Mechanical were there to provide explanation of the well system.

Upcoming meetings and discussions

- District leadership and budget meetings are held twice a month between the district, Wold, and Knutson to keep the project on track.
- Project oversight committee meetings are held twice a month, as needed.

Community Information

- Community members can view information about the project on the district website.