Reimagine Northfield High School Bond Referendum Projects | Construction Update No. 35 | November 9, 2026

Recent highlights

- Knutson Construction sends weekly project updates. These updates are being posted to the Reimagine Northfield High School website.
- Concrete footings and foundation work continues. The footings and foundation now surround the entire perimeter of the classroom addition on the east side, and should connect to the existing building later this week or early next week. Footings and foundation work began last week on the music/storm shelter addition.
- Submittal reviews between contractors and the design team are in process.
- Precast panels are scheduled to arrive on site the week of Thanksgiving through early December, with structural steel to follow in December. Walls will begin to be installed at that point, and the building will begin to look more vertical. Construction traffic will also increase during this time, and pre-installation meetings will discuss how vehicles will safely enter and exit the site.
- The buildings and grounds department plans to add a jersey barrier to help control traffic at the Raider Drive intersection. Additional signage will also be added, and removable speed bumps have been installed.
- Value engineering conversations with user groups continue, and Wold and Knutson continue to review and track the costs of the project as it moves forward.
- Wold and Knutson will be presenting to the board at the November 23, 2026 school board meeting.

Upcoming meetings and discussions

- District leadership and budget meetings are held twice a month between the district, Wold, and Knutson to keep the project on track.
- Project oversight committee meetings are held twice a month, as needed.

Community Information

- Community members can view information about the project on the district website.